

Job Name: _____

Date: _____ Time: _____

Technician: _____ Phone: _____

MITIGATION CHECKLIST

BEGIN

Initial

WHY are you here? WHAT do you intend to do? Give them your business card.

1. Photos: RISK and SOURCE 

2. Fill out Job Information [JI].

3. Contract/Work Authorization/A.T.R.



TIP: Take the time to tell the client what is going to happen

MITIGATION

MITIGATE THE LOSS - Stop Further Damage

4. Risk assessment – what hazards exist? Fill out Daily Report.

Water Category: ☐1 [clear] ☐2 [grey] ☐3 [black/sewer]

5. Start Room Notes (Name and Dimensions Only)

Determine extent of water intrusion.

6. Photos of each room: affected areas, contents and pre-existing damage. 

7. Stop Leak, Extract, Protect, Content Manipulation



TIP: Several photos per room.

Daily Report [DR]

Room Notes [RN]

Room Photos

Mitigation

Do NOT proceed until you've stopped the leak!

PREPARATION

PREPARE DRYING SYSTEM

Initial

8. Atmospheric Readings

9. Start Moisture Map / Diagram + Crawl Space Inspection

10. Develop Drying Strategy + Perform Calculations

11. Check with owner ~ Questions? Concerns?

TIP: Discuss with crew THEN explain to owner- "This is how we are going to dry YOUR building."



Record of Drying Conditions [RDC]

Floor Plan [FP]

Drying Strategy [DC]

Check IN

DEMOLITION

DEMOLITION

Initial

12. Protection: cover and photo document all masking/cover. 

13. Demo: follow drying strategy [DC]. Remove "bound" water. 

14. Clean up: dust free before air movers are placed



TIP TO GET PAID: Take photos of protection and demolition

15. Document: what was happened in each room.

Protection Pics

Demo Pics

Cleanup

Room Notes [RN]

DRYING

SET UP DRYING SYSTEM

Initial

16. SET EQUIPMENT [DC]



TIP: Wait ten minutes AFTER equipment is running. Confirm electrical circuits are operational



17. Document specialty materials/equipment used.

18. Final Moisture Points: Exposed Framing [FP] Dehu Reading [RDC]

19. Lead Tech: review all paperwork ON SITE

20. Follow-up appointment set for: _____

Equipment Pics

Room Notes [RN]

Floor Plan [FP]
RecordOfDrying [RDC]

Document Review [DR]

End time: _____



Job Name: _____

Date: _____ Time: _____

Technician: _____ Phone: _____

JOB INFORMATION [JI]

CLIENT [BILLING] ☐Own ☐Rent

Owner Name: _____ Phone: _____ Cell: _____

Email: _____

Address: _____ City: _____ State: _____ Zip: _____

Mortgage Company: _____

JOB SITE ☐Residential ☐Commercial

On Site Contact Name: _____ ☐Tenant

Phone: _____ Email: _____ Other: _____

Company: _____ Phone2: _____

Address: _____ City: _____ State: _____ Zip: _____

INSURANCE

Loss Type: ☐Water ☐Fire ☐Mold ☐Sewer ☐Tree ☐Other _____

Claim #: _____ Deductible: \$ _____ XM8 Version: _____ DOL: _____

Carrier: _____ Adjuster: _____

Phone: _____ Cell: _____ FAX: _____

Email: _____ Other: _____



Job Name: _____

Date: _____ Time: _____

Technician: _____ Phone: _____

DAILY REPORT [DR]

Hazards: ☐CAT3 ☐BioHazard ☐Slip/Fall ☐Young/Old Occupants ☐ PPE used_____ ☐ _____

Drying Considerations: ☐ Multiple floor layers ☐ Large drying chamber ☐ Limited Power ☐ _____

Date Initials ☐ After Hours Initial Response



Job Name: _____

Date: _____ Time: _____

Technician: _____ Phone: _____

ROOM NOTES [RN]

ROOM:		
X	X	=
L x W x H = FT3		
Extraction: F 1/2 1/3 1/4 1/8		
☐ Hard Surface	☐ Carpet	☐ Anti-Microbial
☐ Heavy	☐ Weight	☐
Contents Moved: .25 .5 .75 1 HRS		
Cover / Protect: F W C SF		
☐ Mask	☐ Containment	☐ Zipper
Trim/Finish (LF): Base CWN		
☐ Tack	☐ Casings	☐
Drywall: SF		
Flood Cuts: 4" 2' 4' LF: PF 3/4 1/2 1/4		
Insulation: ☐ Use DRY# SF		
Floor Demo: F 1/2 1/3 1/4 1/8		
☐ Vinyl	☐ UL	☐ LAM
☐ Carpet	☐ Pad	☐ Float
☐	☐	☐ GD
Cabinets (LF): Counters + Type		
☐ Uppers	☐ Lower	☐ FH
☐ Toe Kick	☐ Backsplash	☐ Drill#
Doors Detached: #Slabs Bifold		
Appliances/Fixtures:		
☐ DW	☐ RF	☐ RGE
☐ WM	☐ DRY	☐ TLT
☐	☐ SNK	☐ PSNK
EQUIPMENT		
TYPE - SIZE - UNIT#	SET DATE	PICKUP DATE

ROOM:		
X	X	=
L x W x H = FT3		
Extraction: F 1/2 1/3 1/4 1/8		
☐ Hard Surface	☐ Carpet	☐ Anti-Microbial
☐ Heavy	☐ Weight	☐
Contents Moved: .25 .5 .75 1 HRS		
Cover / Protect: F W C SF		
☐ Mask	☐ Containment	☐ Zipper
Trim/Finish (LF): Base CWN		
☐ Tack	☐ Casings	☐
Drywall: SF		
Flood Cuts: 4" 2' 4' LF: PF 3/4 1/2 1/4		
Insulation: ☐ Use DRY# SF		
Floor Demo: F 1/2 1/3 1/4 1/8		
☐ Vinyl	☐ UL	☐ LAM
☐ Carpet	☐ Pad	☐ Float
☐	☐	☐ GD
Cabinets (LF): Counters + Type		
☐ Uppers	☐ Lower	☐ FH
☐ Toe Kick	☐ Backsplash	☐ Drill#
Doors Detached: #Slabs Bifold		
Appliances/Fixtures:		
☐ DW	☐ RF	☐ RGE
☐ WM	☐ DRY	☐ TLT
☐	☐ SNK	☐ PSNK
EQUIPMENT		
TYPE - SIZE - UNIT#	SET DATE	PICKUP DATE

ROOM:		
X	X	=
L x W x H = FT3		
Extraction: F 1/2 1/3 1/4 1/8		
☐ Hard Surface	☐ Carpet	☐ Anti-Microbial
☐ Heavy	☐ Weight	☐
Contents Moved: .25 .5 .75 1 HRS		
Cover / Protect: F W C SF		
☐ Mask	☐ Containment	☐ Zipper
Trim/Finish (LF): Base CWN		
☐ Tack	☐ Casings	☐
Drywall: SF		
Flood Cuts: 4" 2' 4' LF: PF 3/4 1/2 1/4		
Insulation: ☐ Use DRY# SF		
Floor Demo: F 1/2 1/3 1/4 1/8		
☐ Vinyl	☐ UL	☐ LAM
☐ Carpet	☐ Pad	☐ Float
☐	☐	☐ GD
Cabinets (LF): Counters + Type		
☐ Uppers	☐ Lower	☐ FH
☐ Toe Kick	☐ Backsplash	☐ Drill#
Doors Detached: #Slabs Bifold		
Appliances/Fixtures:		
☐ DW	☐ RF	☐ RGE
☐ WM	☐ DRY	☐ TLT
☐	☐ SNK	☐ PSNK
EQUIPMENT		
TYPE - SIZE - UNIT#	SET DATE	PICKUP DATE

SHORT CODES - W: ft² of Walls F: ft² of Floor C: ft² of Ceiling PF/PC: Perimeter of Floor/Ceiling LF: Linear Feet

EQUIPMENT TYPES - DH:LGR (L, XL, XXL) AM: Air Mover AX: Axial NA: Negative Air DES: Dessicant WD/FD: Wall/Floor Drying Unit



Job Name: _____

Date: _____ Time: _____

Technician: _____ Phone: _____

ROOM NOTES [RN]

ROOM:		
X	X	=
L x W x H = FT3		
Extraction: F 1/2 1/3 1/4 1/8 ☐ Hard Surface ☐ Carpet ☐ Anti-Microbial ☐ Heavy ☐ Weight ☐		
Contents Moved: .25 .5 .75 1 HRS		
Cover / Protect: F W C SF ☐ Mask ☐ Containment ☐ Zipper		
Trim/Finish (LF): Base CWN ☐ Tack ☐ Casings ☐		
Drywall: SF Flood Cuts: 4" 2' 4' LF: PF 3/4 1/2 1/4		
Insulation: ☐ Use DRY# SF		
Floor Demo: F 1/2 1/3 1/4 1/8 ☐ Vinyl ☐ UL ☐ LAM ☐ Wood ☐ Carpet ☐ Pad ☐ Float ☐ GD		
Cabinets (LF): Counters + Type ☐ Uppers ☐ Lower ☐ FH ☐ Toe Kick ☐ Backsplash ☐ Drill#		
Doors Detached: #Slabs Bifold		
Appliances/Fixtures: ☐ DW ☐ RF ☐ RGE ☐ RGG ☐ MW ☐ WM ☐ DRY ☐ TLT ☐ SNK ☐ PSNK		
EQUIPMENT		
TYPE - SIZE - UNIT #	SET DATE	PICKUP DATE

ROOM:		
X	X	=
L x W x H = FT3		
Extraction: F 1/2 1/3 1/4 1/8 ☐ Hard Surface ☐ Carpet ☐ Anti-Microbial ☐ Heavy ☐ Weight ☐		
Contents Moved: .25 .5 .75 1 HRS		
Cover / Protect: F W C SF ☐ Mask ☐ Containment ☐ Zipper		
Trim/Finish (LF): Base CWN ☐ Tack ☐ Casings ☐		
Drywall: SF Flood Cuts: 4" 2' 4' LF: PF 3/4 1/2 1/4		
Insulation: ☐ Use DRY# SF		
Floor Demo: F 1/2 1/3 1/4 1/8 ☐ Vinyl ☐ UL ☐ LAM ☐ Wood ☐ Carpet ☐ Pad ☐ Float ☐ GD		
Cabinets (LF): Counters + Type ☐ Uppers ☐ Lower ☐ FH ☐ Toe Kick ☐ Backsplash ☐ Drill#		
Doors Detached: #Slabs Bifold		
Appliances/Fixtures: ☐ DW ☐ RF ☐ RGE ☐ RGG ☐ MW ☐ WM ☐ DRY ☐ TLT ☐ SNK ☐ PSNK		
EQUIPMENT		
TYPE - SIZE - UNIT #	SET DATE	PICKUP DATE

ROOM:		
X	X	=
L x W x H = FT3		
Extraction: F 1/2 1/3 1/4 1/8 ☐ Hard Surface ☐ Carpet ☐ Anti-Microbial ☐ Heavy ☐ Weight ☐		
Contents Moved: .25 .5 .75 1 HRS		
Cover / Protect: F W C SF ☐ Mask ☐ Containment ☐ Zipper		
Trim/Finish (LF): Base CWN ☐ Tack ☐ Casings ☐		
Drywall: SF Flood Cuts: 4" 2' 4' LF: PF 3/4 1/2 1/4		
Insulation: ☐ Use DRY# SF		
Floor Demo: F 1/2 1/3 1/4 1/8 ☐ Vinyl ☐ UL ☐ LAM ☐ Wood ☐ Carpet ☐ Pad ☐ Float ☐ GD		
Cabinets (LF): Counters + Type ☐ Uppers ☐ Lower ☐ FH ☐ Toe Kick ☐ Backsplash ☐ Drill#		
Doors Detached: #Slabs Bifold		
Appliances/Fixtures: ☐ DW ☐ RF ☐ RGE ☐ RGG ☐ MW ☐ WM ☐ DRY ☐ TLT ☐ SNK ☐ PSNK		
EQUIPMENT		
TYPE - SIZE - UNIT #	SET DATE	PICKUP DATE

SHORT CODES - W: ft² of Walls F: ft² of Floor C: ft² of Ceiling PF/PC: Perimeter of Floor/Ceiling LF: Linear Feet

EQUIPMENT TYPES - DH:LGR (L, XL, XXL) AM: Air Mover AX: Axial NA: Negative Air DES: Dessicant WD/FD: Wall/Floor Drying Unit



Technican:

FLOOR PLAN AND
MOISTURE MAP [FP]


MOISTURE POINTS (MP)

[illegible]

Use Multiple sheets as needed

MOISTURE POINTS

Floor: ① →
Wall: A →
Ceiling: △1 →



Technician: _____

HYGROMETRICS

[illegible]

 **TIP:** You need a minimum of THREE readings

***Only** record GPP if your meter calculates it.

[illegible]

Job Name: _____
 Date: _____ Time: _____
 Technician: _____

DEHUMIDIFIER CALCULATOR [DC]

Rooms [RN]	Cubic feet
Total Cubic Feet	


 Find the cubic feet numbers from the Room Notes Sheet [RN]

Dehumidifier Type	PPD/CFM	x	# of units	=	Total
1200	65	x		=	
Evolution	70	x		=	
Revolution	80	x		=	
R 175	92	x		=	
7000i	130	x		=	
200 HT	135	x		=	
		x		=	

ACTUAL PINTS	
TOTAL CFM	

ACTUAL TOTAL
 should **EXCEED**
 the MINIMUM

Total Cubic Feet		LGR CLASS FACTOR		Pints Needed
	÷		=	

Total Cubic Feet		DESSICANT CLASS FACTOR		CFM Needed
	x		÷ 60	

	MINIMUM PINTS/CFM NEEDED
--	---------------------------------

Drying Strategy
Supplemental Heat Needed: ☐ Yes ☐ No
Type of System: ☐ Open ☐ Closed ☐ Hybrid
Primary Equipment Used ☐ LGR ☐ Dessicant
Specialty drying situation [bound water]

Loss Class as a % of wet materials		Class Factors	
		LGR	DESS
1	Least Amount of Wet Porous Materials <5%	100	1
2	Significant amount of wet porous materials up to 40%	50	2
3	GREATEST amount of wet porous materials >40%	40	3
4*	Specialty drying situations [bound water]	50	2

*consult with project manager

